COMPLETION REPORT

1	Name of the work	Removal of silt [illegible] in W. No. 13 Shettyhalli Sub [illegible]
2	Sanctioned Estimate No. & Date	EE|DD|AS|09|15-16. Date 04-01-2016
3	Head of Account which is chargeable	P-code - 1771
4	Instrument Order NO. & Date	EE|DD|WO|55|15-16.
5	Name Of Contractor	Sri. S. M. Eregowda, #288, 5th Cross, 6th A Main road, Bhuvaneshwari Nagara, Dasarahalli, Bangalore-57
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	30-07-2016.
8	Check Measurement of the Asst	30-07-2016
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Nagabushan. G.
	b) Asst. Exe Engineer	Jadgolreppa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00 lacs	9,95,673	—	4327=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73